

## COMPLEX PROJECT: BOTH BUILDING AND GROUND CONDITIONS




Figure 4.2: Years and stages of building of the Rotorua Museum. Source: DPA Architects<sup>7</sup>



#### WHAT'S HAPPENED

#### 2017 - Investigations and testing for DSA

- Found building to be 19% NBS
- 3D Scanning

#### 2018 - Concept design and business case

- · Plus full decant of building and crack mapping
- Agreed to invest \$15.5m in LTP unchanged

#### 2019 - Detailed design and ECI

- Completed for all zones except zone 3 (atrium)
- Heritage approvals and resource consent
- Apr Sep funding (x4) secured in enable construction procurement; 71% external funding
- November work underway in zone 1 (south wing)



#### WHAT'S HAPPENED

#### 2020 - ECI identified buildability issues and cost issues

- Technical peer review design high cost, high risk and negative heritage impacts
- Structural design reset late 2020 force base to displacement philosophy
- Plus geothermal issues (bore failure) and first impacts of Covid
- Removed asbestos from basement

#### 2021 - Additional testing of the building

- Model developed of existing structure
- Dec additional ground testing with Canterbury University avoided another \$10-15m cost
- Plus more geothermal issues (power failure)

#### 2022 - Developed design complete and cost estimates

- Detailed design underway
- Consenting and procurement planned
- Need approx. \$18-20m additional funding despite structural solution being cheaper






#### **INTERESTING DETAIL**

- Structural design
- Ground conditions



#### STRUCTURAL RE-DESIGN - FROM




#### Force based design

- Evasive intervention on heritage fabric
- Buildability risks
- High cost



### ...TO RESET STRUCTURAL DESIGN



Displacement based design has met expectations:

- 80% NBS
- Buildable
- Less invasive
- Faster
- More cost effective




#### **UNDERSTANDING THE GROUND**





## TRADITIONAL LIQUEFACTION TESTING






40% NBS





#### **GROUT INJECTION**





#### DIFFERENT MOLECULAR STRUCTURE








#### SPECIALIST TESTING





70% NBS



#### WHAT'S NEXT

- Complete detailed design Nov 22 and lodge for consent
- Exhibition development
- In discussion with funders for more support
- Decision to be made by new council in Dec 22
- Construction underway early new year
- Museum opening in 2025
- More information Vision to Action page
- Have your say on exhibition design visit Rotorua Museum website



#### **DESIGN FEATURES**



#### GROUND FLOOR NEW LIFT AND BASEMENT ACCESS




## MUD BATH BASEMENT






## **NEW CAFE**







## **CONFERENCE SPACE**



## HERITAGE REINSTATEMENT









## HERITAGE REINSTATEMENT







#### **EXHIBITION DEVELOPMENT**

- Northern Galleries remain short term exhibition space
- Southern galleries mix of previous and new as informed by engagement
- New exhibition design to modern standards including interactivity
- Co-curation with iwi and community groups
- Exhibition design, build and install from now until 2025
- \$4.2m secured to date with more required.



# THANK YOU FOR HAVING US!

Questions?

